

PROJECT EADS Street
SCHEDULE 3 week Look Ahead

ADDRESS: 3450 Eads Street NE
MCN Job # 01-22070-00

Line Item	Description	Area	Subcontractor	Start Date	End Date
1	Site Work				
2	Geothermal				
3	Foundation Superstructure				
4	Plumber 1st floor East/West	1st Floor	Classic & Ayala	6/20/2023	7/10/2023
5	Basement SOG	Basement	Platform	6/30/2023	7/6/2023
6	1st floor SOG	1st Floor	Platform	7/10/2023	7/24/2023
7	Framing LID 1st Floor	1st Floor	Platform	7/25/2023	7/29/2023
9	Pour LID 1st Floor	1st Floor	Platform	7/28/2023	8/1/2023
10	Framing 2nd Floor	2nd Floor	Platform	8/1/2023	8/5/2023
11	Plumber 2nd Floor	2nd Floor	Classic	8/1/2023	8/3/2023
12	Pour 2nd Floor	2nd Floor	Platform	8/4/2023	8/9/2023
	Site Utilities				
13	Storm	Streets	Platform	3/6/2023	7/21/2023
14	Sanitary	Streets	Platform	3/6/2023	7/21/2023
15	Water	Streets	Platform	3/6/2023	7/21/2023
	!!!! Upcoming !!!!				